

NAME OF WORK : SCHEME TO LIFT WATER FROM HEMAVATHY RIVER NEAR KATTEPURA VILLAGE OF SOMAVARPET TALUK AND FILL 150 TANKS AND 50 KATTES FOR DRINKING PURPOSE IN MALLIPATTANA, KONANUR, DODDAMAGGE & KASABA HOBLI OF ARKALAGUD TALUK OF HASSAN DISTRICT.										
Measurement Period					From:01.03.2021 To 31.03.2021					
RA Bill - 02										
Sub Contractor Name: Prathap Reddy Contract works					Work order No :UGCL/WOS/20-21/11					
Sl.No	Work Discription	UOM	Rate	Work order Quantity	Work Done (in Rmt)			Amount (in Rs)		
					Previous	Present	Cumulative	Previous	Present	Cumulative
I	HDPE Pipe Laying Details									
1	315mm DIA	Rmt	235	5351	0.00	-	0.00	0.00	-	0.00
2	280mm DIA	Rmt	200	3630	0.00	-	0.00	0.00	-	0.00
3	250mm DIA	Rmt	200	6962	3120.00	-	3120.00	624000.00	-	624000.00
4	225mm DIA	Rmt	200	4392	2112.00	1,608.00	3720.00	422400.00	3,21,600.00	744000.00
5	200mm DIA	Rmt	180	6189	1044.00	-	1044.00	187920.00	-	187920.00
6	180mm DIA	Rmt	180	7092	2616.00	1,668.00	4284.00	470880.00	3,00,240.00	771120.00
7	160mm DIA	Rmt	155	11229	5952.00	576.00	6528.00	922560.00	89,280.00	1011840.00
8	140mm DIA	Rmt	155	3660	492.00	900.00	1392.00	76260.00	1,39,500.00	215760.00
9	125mm DIA	Rmt	155	3732	806.00	670.00	1476.00	124930.00	1,03,850.00	228780.00
10	110mm DIA	Rmt	155	9417	820.00	1,184.00	2004.00	127100.00	1,83,520.00	310620.00
11	90mm DIA	Rmt	135	556	665.00	1,635.00	2300.00	89775.00	2,20,725.00	310500.00
	TOTAL				17627.00	8241.00	25868.00	3045825.00	1358715.00	4404540.00
	Diesel Deduction							363437	168145	531582
								2682388	1190570	3872958