

NAME OF WORK : SCHEME TO LIFT WATER FROM HEMAVATHY RIVER NEAR KATTEPURA VILLAGE OF SOMAVARPET TALUK AND FILL 150 TANKS AND 50 KATTES FOR DRINKING PURPOSE IN MALLIPATTANA, KONANUR, DODDAMAGGE & KASABA HOBLI OF ARKALAGUD TALUK OF HASSAN DISTRICT.										
Measurement Period					From 16.06.2021 To 31.03.2022					
RA Bill - 04										
Sub Contractor Name: Prathap Reddy Contract works					Work order No :UGCL/WOS/20-21/11					
SL.N o	Work Discription	UOM	Rate	Work order Quantity	Work Done (in Rmt)			Amount (in Rs)		
					Previous	Present	Cumulative	Previous	Present	Cumulative
I	HDPE Pipe Laying Details									
1	315mm DIA	Rmt	235	5351	0.00	-	0.00	0.00	-	0.00
2	280mm DIA	Rmt	200	3630	0.00	-	0.00	0.00	-	0.00
3	250mm DIA	Rmt	200	6962	4560.00	456.00	5016.00	912000.00	91,200.00	1003200.00
4	225mm DIA	Rmt	200	4392	3720.00	-	3720.00	744000.00	-	744000.00
5	200mm DIA	Rmt	180	6189	2364.00	240.00	2604.00	425520.00	43,200.00	468720.00
6	180mm DIA	Rmt	180	7092	4284.00	216.00	4500.00	771120.00	38,880.00	810000.00
7	160mm DIA	Rmt	155	11229	6528.00	564.00	7092.00	1011840.00	87,420.00	1099260.00
8	140mm DIA	Rmt	155	3660	1392.00	-	1392.00	215760.00	-	215760.00
9	125mm DIA	Rmt	155	3732	1476.00	840.00	2316.00	228780.00	1,30,200.00	358980.00
10	110mm DIA	Rmt	155	9417	2004.00	1,788.00	3792.00	310620.00	2,77,140.00	587760.00
11	90mm DIA	Rmt	135	556	2300.00	1,450.00	3750.00	310500.00	1,95,750.00	506250.00
	TOTAL				28628.00	5554.00	34182.00	4930140.00	863790.00	5793930.00
	Diesel Deduction							617182	108572.5	725755
								4312958	755218	5068176