

**NAME OF WORK : SCHEME TO LIFT WATER FROM HEMAVATHY RIVER NEAR KATTEPURA VILLAGE OF SOMAVARPET TALUK AND FILL 150 TANKS AND 50 KATTES FOR DRINKING PURPOSE IN MALLIPATTANA, KONANUR, DODDAMAGGE & KASABA HOBLI OF ARKALAGUD TALUK OF HASSAN DISTRICT.**

Measurement Period From:01.07.2020 To 28.02.2021

**RA Bill - 01**

**Sub Contractor Name: Prathap Reddy Contract works**

**Work order No :UGCL/WOS/20-21/11**

| Sl.No    | Work Discription                | UOM | Rate | Work order Quantity | Work Done ( in Rmt) |                 |                 | Amount ( in Rs) |                   |                   |
|----------|---------------------------------|-----|------|---------------------|---------------------|-----------------|-----------------|-----------------|-------------------|-------------------|
|          |                                 |     |      |                     | Previous            | Present         | Cumulative      | Previous        | Present           | Cumulative        |
| <b>I</b> | <b>HDPE Pipe Laying Details</b> |     |      |                     |                     |                 |                 |                 |                   |                   |
| 1        | 315mm DIA                       | Rmt | 235  | 5351                | 0.00                | -               | 0.00            | 0.00            | -                 | 0.00              |
| 2        | 280mm DIA                       | Rmt | 200  | 3630                | 0.00                | -               | 0.00            | 0.00            | -                 | 0.00              |
| 3        | 250mm DIA                       | Rmt | 200  | 6962                | 0.00                | 2,844.00        | 2844.00         | 0.00            | 5,68,800.00       | 568800.00         |
| 4        | 225mm DIA                       | Rmt | 200  | 4392                | 0.00                | 1,860.00        | 1860.00         | 0.00            | 3,72,000.00       | 372000.00         |
| 5        | 200mm DIA                       | Rmt | 180  | 6189                | 0.00                | 1,512.00        | 1512.00         | 0.00            | 2,72,160.00       | 272160.00         |
| 6        | 180mm DIA                       | Rmt | 180  | 7092                | 0.00                | 2,616.00        | 2616.00         | 0.00            | 4,70,880.00       | 470880.00         |
| 7        | 160mm DIA                       | Rmt | 155  | 11229               | 0.00                | 6,004.00        | 6004.00         | 0.00            | 9,30,620.00       | 930620.00         |
| 8        | 140mm DIA                       | Rmt | 155  | 3660                | 0.00                | 492.00          | 492.00          | 0.00            | 76,260.00         | 76260.00          |
| 9        | 125mm DIA                       | Rmt | 155  | 3732                | 0.00                | 806.00          | 806.00          | 0.00            | 1,24,930.00       | 124930.00         |
| 10       | 110mm DIA                       | Rmt | 155  | 9417                | 0.00                | 734.00          | 734.00          | 0.00            | 1,13,770.00       | 113770.00         |
| 11       | 90mm DIA                        | Rmt | 135  | 556                 | 0.00                | 724.00          | 724.00          | 0.00            | 97,740.00         | 97740.00          |
|          | <b>TOTAL</b>                    |     |      |                     | <b>0.00</b>         | <b>17592.00</b> | <b>17592.00</b> | 0.00            | <b>3027160.00</b> | <b>3027160.00</b> |
|          | <b>Diesel Deduction</b>         |     |      |                     |                     |                 |                 | 0               | <b>363437.3</b>   | <b>363437.3</b>   |
|          |                                 |     |      |                     |                     |                 |                 | 0               | <b>2663722.70</b> | <b>2663722.70</b> |